



Borough of Kutztown 2017 Street Improvements Project

ID	Task Name	Duration	Start	Finish	August 2017							September 2017						
					5	8	11	14	17	20	23	26	29	1	4	7	10	13
1	Start Project	0 days	Mon 8/7/17	Mon 8/7/17	◆ 8/7													
2	ADA Ramps	12 days	Mon 8/7/17	Tue 8/22/17	[Progress bar from 8/7 to 8/22]													
3	Demo existing ramps/curb	6 days	Mon 8/7/17	Mon 8/14/17	[Progress bar from 8/7 to 8/14]													
4	Form and Pour New Ramps	10 days	Wed 8/9/17	Tue 8/22/17	[Progress bar from 8/9 to 8/22]													
5	Siegfried Alley	7 days	Wed 8/16/17	Thu 8/24/17	[Progress bar from 8/16 to 8/24]													
6	Demo Existing Paving & Excavate	2 days	Wed 8/16/17	Thu 8/17/17	[Progress bar from 8/16 to 8/17]													
7	Fine Grade Stone, Subbase	3 days	Fri 8/18/17	Tue 8/22/17	[Progress bar from 8/18 to 8/22]													
8	Pave Base Course	1 day	Wed 8/23/17	Wed 8/23/17	[Progress bar on 8/23]													
9	Pave Wearing Course	1 day	Thu 8/24/17	Thu 8/24/17	[Progress bar on 8/24]													
10	Baldy Alley	7 days	Fri 8/18/17	Mon 8/28/17	[Progress bar from 8/18 to 8/28]													
11	Demo Existing Paving & Excavate	2 days	Fri 8/18/17	Mon 8/21/17	[Progress bar from 8/18 to 8/21]													
12	Fine Grade Stone, Subbase	3 days	Tue 8/22/17	Thu 8/24/17	[Progress bar from 8/22 to 8/24]													
13	Pave Base Course	1 day	Fri 8/25/17	Fri 8/25/17	[Progress bar on 8/25]													
14	Pave Wearing Course	1 day	Mon 8/28/17	Mon 8/28/17	[Progress bar on 8/28]													
15	Carriage Court	13 days	Wed 8/9/17	Fri 8/25/17	[Progress bar from 8/9 to 8/25]													
16	Asphalt Base Repairs	3 days	Wed 8/9/17	Fri 8/11/17	[Progress bar from 8/9 to 8/11]													
17	Bituminous Sealcoat	1 day	Mon 8/21/17	Mon 8/21/17	[Progress bar on 8/21]													
18	Slurry Seal	1 day	Wed 8/23/17	Wed 8/23/17	[Progress bar on 8/23]													
19	Pavement Markings	1 day	Fri 8/25/17	Fri 8/25/17	[Progress bar on 8/25]													
20	Sander Alley	3 days	Tue 8/22/17	Thu 8/24/17	[Progress bar from 8/22 to 8/24]													
21	Bituminous Sealcoat	2 days	Tue 8/22/17	Wed 8/23/17	[Progress bar from 8/22 to 8/23]													
22	Slurry Seal	1 day	Thu 8/24/17	Thu 8/24/17	[Progress bar on 8/24]													
23	Trench Restorations	6 days	Mon 8/21/17	Mon 8/28/17	[Progress bar from 8/21 to 8/28]													
24	Asphalt Patching	6 days	Mon 8/21/17	Mon 8/28/17	[Progress bar from 8/21 to 8/28]													
25	Walk-Thru and Punch List Items	9 days	Tue 8/29/17	Fri 9/8/17	[Progress bar from 8/29 to 9/8]													
26	Walk-Thru	1 day	Tue 8/29/17	Tue 8/29/17	[Progress bar on 8/29]													
27	Complete Punch List Items	8 days	Wed 8/30/17	Fri 9/8/17	[Progress bar from 8/30 to 9/8]													
28	Project Complete	0 days	Fri 9/8/17	Fri 9/8/17	◆ 9/8													

